COUNTY GOVERNMENT OF BUNGOMA



THE MUNICIPALITY OF MUNICIPALITY.

Telephone: 055-30343 Cell: +254-721395325

E-mail: kimililimboard@gmail.com

Municipal Block Offices, Opposite the Law Court, P.O. Box 700-50204,

Kimilili.

Date: 11th December, 2024.

PROJECT LIST FOR KIMILILI MUNICIPALITY.

| S/no. | Activity | | | | | |
|--------|---|---------------------|--|---|--------------------------------------|--------------------------------------|
| | | Budget (Kshs)(A) | Actual Contract Amount (Kshs) (B) | Actual Expenditure to date (Kshs) (C) | Budget execution (%) (C/A*100) | Comments |
| FY2018 | 3/19 (1st UDG disbursement) | | | | | |
| 1. | Upgrading Of Riziki To Dc (C33)From Riziki To Slaughter-House | Kshs. 100,000,00 | KSHS. 88,082,969. 88 | KSHS. 88,055,037.40 | 100% | Completed To Design Standards |
| 2. | Upgrading Of Dc (C33) To Kimilili Market Road | Kshs. 91,089,400 | KSHS. 70,103,590. 45 | KSHS. 70,090,216.90 | 100% | Completed To Design Standards |
| FY2019 | 9/20 (2 nd UDG Disbursement) | | | | | |
| 1. | Upgrading Of Thursday Auction Ring-Chetambe Area-Kie Road | Kshs. 50,000,000 | KSHS. 49,136,782. 20 | KSHS. 49,027,480.50 | 100% | Completed To Design Standards |
| 2. | Upgrading Of Thursday And Monday Markets And Bus Park | Kshs. 187,982,67 | KSH 187,982,674 | KSHS. 187,691,747 | 100% | Completed To Design Standards |
| FY202 | 0/21 (3 rd UDG Disbursement) | | | | | |
| 1 | Upgrading Of Mkulima- Nasusi Road | Ksh 33,405,394 | KSH 33,405,394 | 33,026,962.04 | 100% | Completed To Design Standards. |
| 2 | Consultancy Services On Mkulima – Nasusi Road | KSH, 5,000,000 | KSH 5,000,000 | KSH.5,000,000 | 100% | Completed |
| 3. | Installation Of Highmast Lights At Nasusi Market | Ksh.3,000, | KSH.2,990, 400 | KSH. 2,990,400 | 100% | Completed |



| 4. | Installation Of Highmast Lights At Chubukwabi Market | Ksh.3,000, | KSH.2,990, 400 | KSH. 2,990,400 | 100% | Completed |
|----|--|-------------------|---------------------|----------------|------|----------------------|
| 5. | Urban greening and Beautification | Ksh.2,250, 000. | Kshs.2,246, 990. | Ksh.2,229,990 | 100% | Complete |
| 6. | Installation of Waste Collection Bins | Ksh. 1,091,000 | Kshs.1,090, 000 | Kshs.1,090,000 | 100% | Complete and In use. |

Regards,

CPA GABRIEL KIBIRITI

SECRETAR/MANAGER

KIMILILI MUNICIPAL BOARD.